

# Massachusetts Department of Transportation

## 605168 Route 3A Reconstruction - Hingham

### BL PDS Schedule Grouped by Area of Work



| WBS         | ID | Task Name  | Start        | Finish       | Duration | Responsibility        | 2023  |       | 2024  |       |       |       | 2025  |       |       |       | 2026  |       |       |       | 2027  |       |       |       |       |  |
|-------------|----|--|--------------|--------------|----------|-----------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--|
|             |    |  |              |              |          |                       | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 |  |
| CNT         | 1  | <b>Contract/Project Management</b>                   | Wed 6/14/23  | Tue 9/29/26  | 1204d    |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS      | 2  | <b>Project Milestones</b>                            | Wed 6/14/23  | Tue 9/29/26  | 1204d    |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.010  | 3  | Issue Design Contract NTP                            | Wed 6/14/23  | Wed 6/14/23  | 0d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.020  | 4  | PM Submits PSE to FAPRO                              | Fri 6/20/25  | Fri 6/20/25  | 0d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.030  | 5  | Submit Mylar Title Sheet and Final Plans             | Fri 6/20/25  | Fri 6/20/25  | 0d       | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.040  | 6  | Prepare for Advertise                                | Sat 6/21/25  | Tue 7/1/25   | 11d      | MassDOT.FAPO          |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.050  | 7  | Advertise Construction Contract                      | Sat 7/5/25   | Sat 7/5/25   | 1d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.060  | 8  | Release Bid Documents                                | Wed 7/9/25   | Wed 7/9/25   | 1d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.070  | 9  | Contractor Prepares Bids                             | Wed 7/9/25   | Fri 8/8/25   | 31d      | Consultants.Other     |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.080  | 10 | Bid Opening  | Tue 8/12/25  | Tue 8/12/25  | 1d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.090  | 11 | Issue Construction Contract NTP                      | Mon 9/29/25  | Mon 9/29/25  | 0d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.MS.100  | 12 | Scope of Service Complete                            | Tue 9/29/26  | Tue 9/29/26  | 0d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| CNT.100     | 13 | <b>Project Development</b>                           | Wed 6/14/23  | Sun 7/7/24   | 390d     |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY         | 16 | <b>Highway Design</b>                                | Wed 6/14/23  | Wed 2/12/25  | 610d     |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.400     | 17 | <b>75% Highway Design Submission</b>                 | Wed 6/14/23  | Fri 5/3/24   | 325d     |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.400.010 | 18 | Prepare 75% Highway Design Submission                | Wed 6/14/23  | Mon 2/12/24  | 244d     | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.400.020 | 19 | Submit 75% Design Submission                         | Mon 2/12/24  | Mon 2/12/24  | 0d       | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.400.030 | 20 | Prepare 75% Construction Contract Time Determination | Fri 2/23/24  | Fri 3/8/24   | 15d      | Consultants.Other     |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.400.040 | 21 | Review 75% Highway Design Submission                 | Tue 2/13/24  | Fri 4/12/24  | 60d      | MassDOT.HW            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.400.050 | 22 | All Sections 75% Highway Design Comments sent to DE  | Fri 4/12/24  | Fri 4/12/24  | 0d       | MassDOT.HW            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.400.070 | 23 | Prepare 75% Design Responses                         | Mon 4/15/24  | Wed 4/24/24  | 10d      | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.400.080 | 24 | Comment Resolution Meeting @75% (Full Team)          | Fri 5/3/24   | Fri 5/3/24   | 0d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450     | 25 | <b>100% Highway Design Submission</b>                | Sat 4/13/24  | Sun 10/13/24 | 184d     |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450.010 | 26 | Prepare 100% Highway Design Submission               | Sat 4/13/24  | Tue 8/20/24  | 130d     | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450.020 | 27 | Submit 100% Design Submission                        | Tue 8/20/24  | Tue 8/20/24  | 0d       | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450.030 | 28 | Finalize Construction Contract Time Determination    | Sat 8/31/24  | Sat 9/14/24  | 15d      | Consultants.Other     |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450.040 | 29 | Review 100% Highway Design Submission                | Sat 8/24/24  | Sun 9/22/24  | 30d      | MassDOT.HW            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450.050 | 30 | All Sections 100% Highway Design Comments sent to DE | Sun 9/22/24  | Sun 9/22/24  | 0d       | MassDOT.HW            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450.060 | 31 | Prepare 100% Design Responses                        | Mon 9/23/24  | Wed 10/2/24  | 10d      | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450.070 | 32 | Comment Resolution Meeting @100% (Full Team)         | Sun 10/13/24 | Sun 10/13/24 | 0d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.450.080 | 33 | Approval of 100% Highway Design Submission           | Sun 10/13/24 | Sun 10/13/24 | 0d       | MassDOT.HW            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800     | 34 | <b>PS&amp;E Submittal</b>                            | Mon 10/14/24 | Wed 2/12/25  | 122d     |                       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800.010 | 35 | Prepare PS&E Submission                              | Mon 10/14/24 | Thu 12/12/24 | 60d      | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800.020 | 36 | Submit PS&E Submission                               | Thu 12/12/24 | Thu 12/12/24 | 0d       | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800.040 | 37 | Review PS&E Submission                               | Sat 12/14/24 | Sun 1/12/25  | 30d      | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800.100 | 38 | Approval of PS&E Submission                          | Sun 1/12/25  | Sun 1/12/25  | 0d       | MassDOT.HW            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800.110 | 39 | Submit Mylars  | Sun 1/12/25  | Sun 1/12/25  | 0d       | Consultants.DES       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800.120 | 40 | Highway Design Scope Complete                        | Sun 1/12/25  | Sun 1/12/25  | 0d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800.130 | 41 | Submit PS&E to Specs                                 | Wed 1/15/25  | Wed 1/15/25  | 1d       | MassDOT.PM            |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |
| HWY.800.140 | 42 | Ready for Initial Review                             | Thu 1/16/25  | Fri 1/17/25  | 2d       | MassDOT.Specification |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |  |

Task Milestone Summary Critical Path



