



1,300 SF BUFFER ENHANCEMENT AREA  
EXISTING NATIVE SHRUBS AND TREE SAPLINGS TO REMAIN

**PLANT LIST**

Sym		Size	Qty	Notes
<b>TREES</b>				
BN	Betula nigra 'Heritage'	Heritage River Birch	12/14'	3 clump
<b>SHRUBS</b>				
BGV	Buxus micro. 'Green Velvet'	Green Velvet Boxwood	18-24"	7
HES	Hydrangea mac. 'Endless Summer'	Endless Summer Hydrangea	#10	11
HLL	Hydrangea pan. 'Little Lime'	Little Lime Hydrangea	#10	9
<b>PERENNIALS</b>				
ckf	Calamagrostis 'Karl Foerster'	Karl Foerster Feather Reed Grass	#1	67

**MITIGATION PLANTING**

Sym		Size	Qty	Notes
<b>TREES</b>				
AC	Amelanchier canadensis	Serviceberry	6/7'	3 clump
AR	Acer rubrum	Red Maple	2-2.5"	1
JV	Juniperus virginiana	Eastern Red Cedar	6/7'	4
<b>SHRUBS</b>				
IG	Ilex glabra	Inkberry	#3	12
IV	Ilex verticillata	Winterberry	#3	10
RV	Rosa virginiana	Virginia Rose	#3	12
<b>PERENNIALS</b>				
pv	Panicum virgatum	Switchgrass	#1	27

 200 SF New England Wildflower Mix

**MITIGATION NOTES:**

1. PLANTING TO BE OVERSEEN BY A LANDSCAPE ARCHITECT OR BOTANIST.
2. PRIOR TO START OF WORK, EROSION CONTROL BARRIERS SHOULD BE INSTALLED ALONG THE DOWNGRADIENT EDGE OF THE MITIGATION AREA.
3. PRIOR TO PLANTING, THE EXISTING LAWN AREA WITHIN THE MITIGATION AREA SHOULD BE TURFED-OFF TO EXPOSE THE NATIVE TOPSOIL.
4. THE MITIGATION AREA SHOULD BE HAND PLANTED WITH A MIXTURE OF NATIVE SAPLINGS AND SHRUBS.
5. UPON COMPLETION OF THE PLANTING, THE ROOT ZONES OF THE SAPLINGS AND SHRUBS SHOULD BE MULCHED WITH A LAYER OF NATURAL WOOD CHIPS. THE REMAINDER OF THE MITIGATION AREA SHALL BE TREATED WITH A NATIVE SEED MIX.
6. THE EROSION CONTROL BARRIERS WILL BE DISASSEMBLED AND PROPERLY DISPOSED OF. ONCE ALL SITE WORK HAS BEEN COMPLETED AND THE MITIGATION AREA HAS BEEN FULLY STABILIZED.
7. IRRIGATION AND PRUNING (AS NECESSARY) WILL BE ESTABLISHED BY THE APPLICANT TO MAINTAIN HEALTHY VEGETATION.
8. THE MITIGATION AREA WILL BE INSPECTED EACH FALL FOR NON-NATIVE, INVASIVE, OR UNWANTED PLANTS FOR A TWO-YEAR PERIOD. IF NON-NATIVE SPECIES ARE FOUND, THEY WILL BE UPROOTED AND REMOVED FROM THE AREA.

**PREPARED BY:**  
 A GALLAGHER COMPANIES  
 690 MAIN STREET  
 NORWELL, MA 02061  
 agallagher01@gmail.com, 781-724-9418

**33 CLIFF ROAD**  
 HINGHAM, MA 02043  
 DATE: August 15, 2025  
 SCALE: 1/8" = 1'-0"